

Facilities Project Descriptions

Project	Start	Completed	Status / Remarks	End Date
HVAC			Replace air handlers and insulation / noise disruption	
Admin (East)	8/5/99			9/2/99
Admin (West)	7/6/99	50%		8/5/99
E3	7/6/99	50%		8/5/99
E2	8/3/99	50%		9/3/99
L1	9/7/99			10/4/99
S3	10/5/99			11/1/99
S7	11/2/99			11/2/99
Seminar	12/3/99			12/30/99
New Under Ground Piping	7/16/99	2%	Excavation L9, L5, L4, F2, L2, L1/ noise restricted walkways	9/15/99
G-Building		98%	Trenches to remain open litigation	
G3	6/28/99	60%	Installation of curtains / track lighting / mirrors	NLT Fall 99
G8/G9	TBD	TBD	Awaiting estimate for air / electricity	NLT Fall 99
Flint Center	7/6/99			
Seating/Restrooms	7/2/99		Relocate 2 oak trees / historical fence/start interior work	Nov-99
Nextel	7/12/99	90%	Outside trenching / construction of mechanical shed	Sep-99
Roofing			In progress	
Campus Center	7/22/99		Debris box in west patio / removal of air handlers	9/20/99
RFI (Network)			Multiple locations	Sep-99
Wellness Center	TBD		Carpet /mirrors/electrical/pending cost estimate	NLT Fall 99
Forum 5	TBD		Under architectural review for office construction	
Tennis Courts	8/21/99		Resurfacing	9/20/99
Theater Arts			Pending Funding	
A5 (ceramic)			Under assessment / possible air filtration system	NLT Fall 99
A7 (Wood Shop)			Pending installations of exhaust unit	TBD
A7 (Wood Shop)			Replacement of air handlers/under assessment	TBD
A6 (Kiln)			Under State review	TBD
Pay Phones	TBD	TBD	Installation of additional phone units / Pending FPT Approval	Fall 99
KIOSK	7/22/99	1%	Replace wood boards / roofing tiles/lighting	9/20/99