





Activity ID	Activity Name	Orig Dur	Start	Finish	Project Budget	Pipeline	Year											
							2007	2008	2009	2010	2011	2012	2013	2014				
0024-CON60	Project Duration	567	18-Dec-07	18-Feb-10	\$199,098	Pipeline	Project Duration											
A4480	Design - Survey/Program	44	18-Dec-07*	18-Feb-08	\$37,371	Pipeline	Design - Survey/Program											
A4490	Design - Schematic Design	44	18-Feb-08*	18-Apr-08	\$74,741	Pipeline	Design - Schematic Design											
A4500	Design - Design Development	44	18-Apr-08	19-Jun-08	\$74,741	Pipeline	Design - Design Development											
A4510	Design - Const. Docs	65	19-Jun-08	18-Sep-08	\$186,854	Pipeline	Design - Const. Docs											
<b>#212 Master Landscaping - Phase 1</b>		<b>170</b>	<b>01-Apr-08</b>	<b>01-Dec-08</b>	<b>\$77,554</b>													
0012-BID	Master Landscaping - Phase 1 - Procurement	65	01-Apr-08*	01-Jul-08	\$10,894	Pipeline	Master Landscaping -Phase 1 - Procurement											
0024-CON70	Project Duration	174	01-Apr-08	01-Dec-08	\$66,660	Pipeline	Project Duration											
<b>Maintenance</b>		<b>64</b>	<b>01-Oct-07</b>	<b>02-Jan-08</b>	<b>\$256,000</b>													
<b>#226 Campus Wide Replacement/Repair Interior/Exterio...</b>		<b>22</b>	<b>01-Oct-07</b>	<b>30-Oct-07</b>	<b>\$0</b>													
A3340	Procure Conditions Assesment	22	01-Oct-07	30-Oct-07*	\$0	Pipeline	Procure Conditions Assesment											
<b>#236 Repair Tile Roofs</b>		<b>40</b>	<b>01-Nov-07</b>	<b>02-Jan-08</b>	<b>\$256,000</b>													
A3175	E-1 Tile Roof Repairs (Pending \$256K Tran...	43	01-Nov-07*	02-Jan-08	\$256,000	Pipeline	E-1 Tile Roof Repairs (Pending \$256K Transfer)											
<b>Small Capital Improvement</b>		<b>84</b>	<b>01-Oct-07</b>	<b>29-Jan-08</b>	<b>\$44,474</b>													
<b>#217 &amp; #260 New Transit Center &amp; Bike Storage</b>		<b>84</b>	<b>01-Oct-07</b>	<b>29-Jan-08</b>	<b>\$35,000</b>													
0060-DES10	Assessment	87	01-Oct-07	29-Jan-08	\$35,000	Pipeline	Assessment											
<b>#223 Construct Parking Lot K</b>		<b>63</b>	<b>16-Oct-07</b>	<b>15-Jan-08</b>	<b>\$9,474</b>													
A4320	Design - Survey/Program	66	16-Oct-07	15-Jan-08	\$9,474	Pipeline	Design - Survey/Program											
<b>Large Capital Improvement</b>		<b>898</b>	<b>16-Jul-07 A</b>	<b>25-Apr-11</b>	<b>\$4,416,961</b>													
<b>#261 Mediated Learning Center</b>		<b>898</b>	<b>16-Jul-07 A</b>	<b>25-Apr-11</b>	<b>\$4,241,291</b>													
0061-PRO	Mediated Learning Center - Procurement AE	55	16-Jul-07 A	28-Sep-07 A	\$0	Pipeline	Mediated Learning Center - Procurement AE											
0024-CON210	Project Duration	919	16-Oct-07	25-Apr-11	\$2,465,698	Pipeline	Project Duration											
A4270	Design - Survey/Program	54	16-Oct-07*	28-Dec-07	\$299,118	Pipeline	Design - Survey/Program											
A4280	Design - Schematic Design	75	01-Jan-08*	14-Apr-08	\$738,238	Pipeline	Design - Schematic Design											
A4290	Design - Design Development	75	15-Apr-08	28-Jul-08	\$738,238	Pipeline	Design - Design Development											
<b>#265 Parking &amp; Circulation</b>		<b>511</b>	<b>16-Oct-07</b>	<b>16-Oct-09</b>	<b>\$175,670</b>													
0024-CON220	Project Duration	523	16-Oct-07	16-Oct-09	\$94,070	Pipeline	Project Duration											
A4520	Design - Survey/Program	66	16-Oct-07*	16-Jan-08	\$16,320	Pipeline	Design - Survey/Program											
A4530	Design - Schematic Design	66	16-Jan-08*	17-Apr-08	\$32,640	Pipeline	Design - Schematic Design											
A4540	Design - Design Development	66	17-Apr-08	18-Jul-08	\$32,640	Pipeline	Design - Design Development											

Start Date: 01-Jan-07  
 Finish Date: 09-Sep-22  
 Data Date: 01-Oct-07  
 Run Date: 29-Oct-07 14:13  
 Page 3 of 4

█ Remaining Level of Effort ◆ ◆ Milestone  
█ Actual Level of Effort  
█ Actual Work  
█ Remaining Work

**FHDA Measure C Master Program Schedule**

Foothill/DeAnza Program Schedule



